

GOVERNMENT OF ANDHRA PRADESH  
ABSTRACT

PMGSY- Phase IX- Adilabad District - Package No. AP.IX 01 LB 05 - "Construction of Bridge @ 5/0 Km on road from PWD road to Kolamguda in Adilabad District" - Granting Extension of Agreement Time upto 31-03-2013 without penalty - Orders - Issued.

---

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.Rt.No. 2313

Dated:24-12-2012.  
Read the following:-

- 1) G.O.Rt.No.330, PR&RD(Progs.II) Dept,dt.17.09.2010.
- 2) From the ENC(PR), PMGSY, Hyd, Lr.No.W15/DEE.IV/PMGSY/ Ph.IX-0105/ADB/EOAT/2011-12, Dt.30-11-2012.

<<>>

O R D E R:

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad in his letter 2<sup>nd</sup> read above, Government after careful examination of the proposal, hereby grant Extension of Agreement Time upto 31-03-2013 without Penalty in respect of the work "Construction of Bridge @ 5/0 Km on road from PWD road to Kolamguda in Adilabad District" under PMGSY Phase IX as the delay is not attributed to the Contractor as the delay is due to land dispute and it was resolved on September, 2012.

2. The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad shall take necessary action accordingly.
3. A copy of this order available on the internet and can be accessed at [www.ap.gov.in/goir](http://www.ap.gov.in/goir).

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

R.SUBRAHMANYAM  
PRINCIPAL SECRETARY TO GOVERNMENT, PR (FAC)

To

The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad.  
The Superintending Engineer,(PR), Adilabad District.

Copy to:

The PS to Hon'ble Min.(PR&RWS).  
Sc/sf.

//FORWARDED BY ORDER//

SECTION OFFICER.